

HAS - ITRP
Federal Inspection Service Expansion and Renovation Project

Scope Pkg	Scope Description	Release Proposal Package	Release Advertisement	Pre-proposal Conference	Question Cut-off	Issue Addendum	Receive Proposals
				(Thursday @ 10:00AM uno)	(2:00PM uno)		(2:00PM uno)
1.00	RIDF Room & Antenna (Performance D-B)	Fri, Dec 06, 19	Thu, Dec 05, 19	Thu, Dec 12, 19	Mon, Dec 23, 19		Mon, Jan 06, 20
1.01	Tumkey - Prefabricated Radio Room & Antenna						
2.00	RIDF Relocation Civil (Outside Fence)	Thu, Feb 06, 20	Tue, Feb 04, 20	Fri, Feb 07, 20	-	-	-
		Mon, Feb 24, 20	-	-	Mon, Mar 02, 20	Fri, Mar 06, 20	Fri, Mar 13, 20
2.01	Tumkey Dirt (Outside Fence) & All SWPPP & Concrete Drive Only						
2.03	Plumbing (Gas piping to Generator)						
2.03	Electrical & IT Ductbank & Elec Cabling						
2.04	Data & Communications (IT Cabling to RIDF)						
2.05	Security & Access Control (Cameras & Card Reader)						
2.06	Hydromulch						
3.00	Garage C Traffic Reroute & UA PMO	Wed, Feb 05, 20	Tue, Feb 04, 20	Fri, Feb 07, 20	-	-	-
		Mon, Mar 09, 20	-	-	Mon, Mar 16, 20	Fri, Mar 20, 20	Fri, Mar 27, 20
3.01	Demolition (UAL Offices & Misc)						
3.02	Masonry						
3.03	Miscellaneous Steel						
3.04	Waterproofing, Air Barrier & Sealants						
3.05	Metal Panels (Remove & Reconfigure)						
3.06	Drywall & Insulation (w/Temporary Barriers)						
3.07	Ceilings						
3.08	Flooring						
3.09	Doors, Frames & Hardware						
3.10	Painting						
3.11	Building Specialties						
3.12	Fire Protection						
3.13	Plumbing						
3.14	Mechanical						
3.15	Electrical						
3.16	Data & Communications						
3.17	Parking Controls						
3.18	Striping						
3.19	Signage						
3.20	Final Clean						
4.00	BHS 1 Reroute - Roadway Realignment	Mon, Mar 02, 20	Sun, Mar 01, 20	Tue, Mar 10, 20	Mon, Mar 16, 20	Fri, Mar 20, 20	Fri, Apr 03, 20
4.01	Selective Demolition				1:00 PM		
4.02	Masonry						
4.03	Miscellaneous Steel						
4.04	Waterproofing & Sealants						
4.05	Doors, Frames & Hardware						
4.06	Plaster						
4.07	Paint						
4.08	Site Utilities (SS, water)						
4.09	Tumkey Roadway Realignment (roadway demo, traffic control, roadways, storm drain, temp & perm paving & markings, regulatory signage)	Mon, Jun 08, 20	Tue, Jun 09, 20	Tue, Jun 09, 20	Fri, Jun 12, 20	Fri, Jun 05, 20	Fri, Jun 19, 20
4.04	Electrical						
4.05	Roadway Directional Signage & Wayfinding						

5.00	Garage D/E Utility Relocations	Thu, Mar 19, 20	Sun, Mar 15, 20	Fri, Mar 20, 20	Thu, May 14, 20	Thu, May 21, 20	Thu, May 28, 20
5.01	DEMOLITION						
5.02	Turnkey Concrete						
5.03	Miscellaneous Steel						
5.04	Waterproofing, Air Barrier & Sealants						
5.05	Masonry						
5.06	Doors, Frames & Hardware						
5.07	Painting						
5.08	Building Specialties						
5.09	Elevator (Deactivation)						
5.10	Fire Protection						
5.11	Plumbing						
5.12	Mechanical						
5.13	Electrical						
5.14	Data & Communications						
5.15	Security						
5.16	Parking Controls						
6.00	Helix & Garage D/E Demolition	Mon, Mar 09, 20	Sun, Mar 08, 20	Tue, Mar 10, 20	Thu, Mar 19, 20	Thu, Mar 26, 20	Thu, Apr 09, 20
6.01	Demolition (w/Shoring & PT Engineering)						
6.02	Turnkey Concrete (walls at Garage C)						
6.03	Salvage / Demo & Reuse Screenwall (for west end Garage C and Vert Circulation tower)						
6.04	NOT USED						
6.05	Terminal D Traffic Temp Reroute						
6.06	Temporary Walls & Protection						
6.07	Masonry						
6.08	Paint						
6.09	SWPPP						
6.09	Roofing						
7.00	DE Demolition Refurbishment	TBD	TBD	TBD	TBD	TBD	TBD
7.01	Structural Steel						
7.02	Concrete						
7.03	Structural Steel						
7.04	Waterproofing, Air Barrier & Sealants						
7.05	Roof (Temporary)						
7.06	Doors, Frames & Hardware						
7.07	Drywall & Insulation						
7.08	Ceilings						
7.09	Flooring						
7.10	Building Specialties						
7.11	Painting						
7.12	Elevators (North Tower New, & South Tower Reconfiguration & Decommission)						
7.13	Fire Protection						
7.14	Plumbing						
7.15	Mechanical						
7.16	Electrical						
7.17	Data & Communications						
7.18	Security						
7.19	Final Clean						
8.00	BHS Reroute - Excavation, Structure, Building & BHS (BHS #2)	Thu, Apr 16, 20	Sun, Apr 19, 20	Thu, Apr 23, 20	Thu, Apr 30, 20	Thu, May 07, 20	Thu, May 14, 20
8.01	Site Excavation & Grading (w/Dewater & Shoring)						
8.02	Turnkey Concrete - Foundations & Tunnel & Misc						
8.03	Structural & Miscellaneous Steel						
8.04	Waterproofing, Air Barrier & Sealants						
8.05	Metal Panels						
8.06	Roof						
8.07	Doors, Frames & Hardware						
8.08	Drywall & Insulation						
8.09	Ceilings						
8.10	Flooring						
8.11	Building Specialties						
8.12	Painting						
8.13	Fire Protection						
8.14	Plumbing						
8.15	Mechanical						
8.16	Electrical						
8.17	Data & Communications						
8.18	Security						
8.19	Final Clean						
9.00	IDO Water Line	Mon, May 11, 20	Sun, May 10, 20	Thu, May 14, 20	Thu, May 21, 20	Thu, May 28, 20	Thu, Jun 04, 20
9.01	Turnkey - IDO Water Line						
10.00	ICP & FIS Expansion & Renovation	Mon, Jan 25, 21	Sun, Jan 24, 21	Thu, Feb 04, 21	Thu, Feb 18, 21	Thu, Mar 04, 21	Thu, Mar 18, 21
10.01	Demolition - Select						
10.02	Excavation & Grading (w/Dewater & Shoring & SWPPP)						
10.03	Turnkey Concrete - Foundations & Tunnel & Misc						
10.04	Masonry						
10.05	Structural Steel						
10.06	Stairs & Handrails						
10.07	Miscellaneous Steel						
10.08	Fireproofing						
10.09	Spray Insulation						

